



	<b>CONTACT</b>	<b>COMPANY</b>	<b>FAX NUMBER</b>
<b>TO:</b>	Rod Larmer	City of Barrie	RLarmer@barrie.ca
<b>COPY:</b>	Larry Lecce	Sunfield	905-851-4394
	Jamie Rocce	Sunfield	792-4689
<b>FROM:</b>	Claudio Annecca		
<b>DATE:</b>	May 15, 2009		
<b>FILE:</b>	08053 – Sunfield Homes, Barrie		
<b>SUBJECT:</b>	Surface Works Scheduling- <b>Update</b>		
	<b>No of Pages including cover – 2</b>		

---

Dear Rod,


Further to our meeting on site, please find below the construction schedule for completion of municipal surface works and grading work for the Sunfield Homes Project as submitted by Jamie Rocce of Sunfield Homes on May 7, 2009.

#### **Municipal Works**

- 1) Street Sweeping - Roads will be scraped daily or as required and swept at the end of each week effective immediately.  
**On going, scheduled for sweeping this afternoon, Friday May 15.**
- 2) Touchette Drive Fire Access - Removal of construction material and barricade to allow secondary access has been completed.  
**Complete**
- 3) Removal of topsoil from Park Block - Topsoil placement is scheduled to begin Wednesday May 13 on all remaining constructed lots in preparation for rough grading. Balance of topsoil to be moved from Park Block onto the future development block in the north-west portion of phase 2.  
**Pregrading of lots has begun and is ongoing. Topsoil relocation began on May 13 as indicated.**
- 4) Concrete Work - It is anticipated that the servicing contractor will mobilize on the May 25 for installation of sidewalk and second stage curb. This date will require confirmation by the contractor as weather and site conditions will factor into their mobilization date. Concrete work will require approximately 10 working days to complete.  
**Sunfield is making every effort to mobilize a concrete contractor as soon as possible with the intent of beginning works for installation of curb and sidewalk on or before May 25 as indicated.**

#### **Grading Works**

- 1) Phase 1 Grading deficiencies/ Lot Certification - Review of Phase 1 grading for deficiency repair and certification to commence the week of May 11, 2009. Scheduling of repairs has yet to be confirmed by grading contractor. It is Sunfield's intent to address grading deficiencies as soon as a contractor can be engaged.  
**Coordination of grading repairs to begin once a grading contractor has been engaged**

- 
- 2) Asphalt Driveways- Paving contractor has not yet confirmed a mobilization date. It is Sunfield's intention to pave driveways and apron's immediately after sidewalk and top stage curb have adequately hardened. Estimated mobilization date is June 8.
  - 3) Final Grading/Sod – Grading and Sod for all remaining constructed lots is anticipated to begin upon completion of asphalt driveways, approx. June 15, 2009. Contractor will require approx. 15 working days to complete.

PEARSON-McCUAIG Engineering Ltd. will continue to perform inspections of the site works at this site but note that we do not control construction schedules. The enclosed schedule is dependent on suitable weather and contractor availability and Sunfield is working to the best of their ability to complete the works as per the above noted estimated schedule.

We trust this schedule will assist you in addressing the enquiries of the residences in this subdivision. We will inform you if the above noted schedule changes. If you have any questions regarding the enclosed or require any further information please feel free to call me at 719-4785, ext. 225.

Regards,

**PEARSON-McCUAIG ENGINEERING LTD.**



Claudio Annecca, CET  
Contract Administrator